



CONSTRUCTION PROJECT UPDATE

Lake/Clifton Connector Shared-Use Path Construction and Lane Reduction from Linda Street to Webb Road Cities of Lakewood & Rocky River

DATE:

May 29, 2026

Contractor:

Perk Company, Inc.

County Project Contacts:

Craig Nauman 216- 904-5945

Bryan Koch 216-562-7084

Notice to Proceed:

February 2026

Contract Award Amount:

\$12,313,895.62

Start Date:

April 20, 2026

Approved Contract Increases:

\$

Scheduled Completion Date:

September 2027

Approved Contract Decreases:

\$

Anticipated Completion Date:

September 2027

Estimated Cost to Completion:

\$12,313,895.62

PROGRESS:

Completed:

- Milling on the south side of Lake Road/Clifton Road, between Linda Street and Webb Road is complete.
- MOT is currently in place as per plans and specifications.

Current ongoing work:

- Perk Company onsite at Linda Street and Lake Road in Rocky River performing installation and relocation of sewer lines, manholes, and catch basins.

Expected work in the upcoming weeks:

- Removal of existing curb and gutter for realignment of new roadway in the future, starting at Linda Road and working east toward City of Lakewood.

Maintenance of Traffic:

- All traffic is down to one lane in each direction on the north end of Lake Road/Clifton Blvd from Linda Street in Rocky River, to Webb Road, in City of Lakewood.
- South end of Clifton Road and Clifton Blvd is closed.
- “Marion Ramp” from Detroit Ave to Lake Road/Clifton Blvd is closed.
- **Various crosswalks are closed, please follow posted pedestrian/bike detour:**
 - Lake Road, crossing Clifton Blvd in City of Lakewood
 - Biking lanes along Lake Road/Clifton Blvd (in both cities of Rocky River and Lakewood) are no longer accessible due to construction and maintenance of traffic.
 - Sidewalk, south end, and east of Linda Street are closed.
 - Sidewalk, north end, and west of Clifton Road are closed.